

Highways Maintenance & Transport Capital Programme Update: October- December 2015

Progress against delivery of the Capital Programme for Wyre in the third quarter of 2015/16

Head of Service Policy, Information and Commissioning (Live Well): Joanne Reed

⊠:joanne.reed@lancashire.gov.uk 2:01772 530897

Wyre Quarter 3

Highways Maintenance Capital Programme Update

2 of the **3** capital schemes, due for delivery in quarter 3 have either been completed or are progressing as planned and are detailed below.

Progress As Expected

Road Safety

- Queens Terrace by Euston Hotel in Fleetwood (Wyreside)
 - works have been completed to provide a refuge linking the promenade with the town centre.

Flood Risk Management and Drainage

Cart Gate Lane in Preesall (Wyreside) – works to install a new drain and ditch have been completed which will reduce the risk of flooding from the school playing fields.

Progress Not As Expected

Flood Risk Management and Drainage

➤ Ainspool in Churchtown (Garstang) — designs for the scheme are currently being prepared with works anticipated to start during quarter 4 2015/2016. The proposed works may involve the installation of a new drainage section to alleviate flooding to the highway. The delay is due to the complexity of the works that are required.

Road and Street Maintenance

2015/16	Apr	Мау	Jun	Jul	Aug	Sep	Oct	Nov	Dec		15/16 Overall (Apr - Dec)		15/16 Target
Wyre													
Monthly % of potholes filled within 20 days	89%	100%	100%	99%	100%	100%	100%	100%	100%		9	8%	90%
Cumulative % of potholes filled within 20 days		95%	96%	97%	98%	98%	98%	99%	99%		Found 4527	Fixed 4438	
Lancashire													
Cumulative % of potholes filled within 20 days	96% 99%	99%	98%	100%	99%	100%	99%	100%		Found			
											34427	34017	

Between April and December 2015/16, a total of 4,527 highway defects were identified by regular Highway Safety Inspections (HSI) or reported by the public in Wyre.

4,438 (98%) of these defects were repaired within 20 working days between April to December.

■ = Progress as expected = = Progress not as expected = = Issues identified = = Information