

General Worksheet

Gas Safety Check

X

NATURAL GAS ONLY

Job No: 506975023CForm Serial No: 3936401

NOTE TO LANDLORDS

This inspection is for gas safety purposes only and is in accordance with current Gas Safety (Installation & Use) Regulations. Flues were inspected visually and checked for satisfactory evacuation of products of combustion. A detailed internal inspection of the flue integrity, construction and lining has not been carried out.

Dwelling Type: Commercial

Customer Name: unavailable

Address: Accrington Union Street
Area Office 44 Union Street
Accrington
BB5 1PL

Client Name: Lancashire City Council

Address: Design & Construction
County Hall, Fishergate
Preston, Lancashire

Tel No:Post Code: PR1 8XJ

Work Instruction: PPM - Gas Boiler

Works Order Number: INS371653

INSTALLATION TIGHTNESS TEST

Stabilisation period	6 mins	Meter Operating Pressure	21 mb
Let by period	2 mins	Installation Type	Existing
Test Period	2 mins	Location Tested	gas meter
Test pressure loss	0 mb	Installation Volume	0.082
Test pressure	21 mb	Test Result	Pass

APPLIANCE DETAILS

SAFETY CHECK REPORT - APPLIANCES CHECKED/ WORKED ON

MAKE SAFE ACTION

DESCRIPTION			Age	Flue Type O/B/FF /PF/VFF/ O FF or	Location	OPERATION			VENTILATION	FLUE PERFORMANCE CHECK												MAKE SAFE ACTION	
Type	Make	Model				Operating pressure or Heat Input or Both	Value	Safety Device OK	Ventilation Provision Satisfactory	CO PPM LOW/HIGH	CO2% LOW /HIGH	CO/ CO2 Ratio % LOW/HIGH	Gross Efficiency% LOW / HIGH	Flue Flow Test OK	Spil lage Test OK	Flues in Voids Accessi ble	Visual Condition of Flue & Termination	AR Or I.D	Safe to use				
Boiler	Ideal Harrier	Eogb Intergas 2030	1994	OFF	Plant Room	Heat Input KW	78.56	Yes	Yes	0	26	0	9.2	0	0003	0	97.5	NA	NA	NA	Yes	NA	Yes

WORK / INSPECTION REPORT

Warning Notice issued and advised clientNA

Carry out gas safety service works to a forced draught boiler located in the basement plant room.
There is a line diagram.
There is a gas safety solenoid and push button.
checked 1 x represurisation unit.
checked 1 x 4L expansion tank.
checked 1 x 110L expansion tank.
checked 2 x grundfos twin pump sets.
checked 1 x 3 bar prv.
checked 2 x auto air vents.
checked controls all in auto.
gas meter serial MO16K0500514D6
boiler serial 974545961

Fan-flue interlock operating correctly?NA

Gas installation pipe work satisfactory - visual onlyYES

Meter correctly installedYES

Pipe work sleeved - visual onlyYES

Emergency control valve correctly installedYES

Equipotential bonding correctly installedYES

Gas meterExternal

Meter typeG10

Work Completed: YESIf 'NO' State reason:

Operative's Signature: s baileyPrint Name: s baileyDate: Jun 13 2024

FORM AUTHORISATION DETAILS

Gas Safe number: 5634888

Status: Viewed Login: NONE Date: 13/06/2024 19:10:47

I certify that the above detailed work has been carried out to my satisfaction and that a copy of this worksheet will be forwarded.

Customers Signature: —Print Name: unavailableDate: Jun 13 2024